

SCHLAGE OU REMEDIATION ACTIVITIES MONTHLY UPDATE

April - 2015

RAP Implementation	DTSC Site Activities	Ongoing/Future Activities
<p>Amec Foster Wheeler (AFW) Sent the 4th quarter 2014 groundwater monitoring report April 20, 2015</p>	<p>DTSC has received and is reviewing the 4th Quarter 2014 groundwater monitoring report.</p>	<p>The 4th Quarter groundwater Monitoring report will be posted on Envirostor when approved.</p>
<p>Geosyntec is preparing the 1st Quarter 2015 Groundwater Monitoring Report.</p>	<p>The Report will be submitted in May 2015.</p>	<p>DTSC will review the 1st Quarter Groundwater Monitoring Report when it is received.</p>
<p>Top Grade started building and concrete slab demolition and excavation activities in the UPC OU area under the oversight of Geosyntec on 10 February 2015;</p>	<p>DTSC Engineers and Geologists oversee these activities which include a weekly update.</p>	<p>DTSC will continue oversight. There have been frequent delays due to weather, archeological clearance and other unexpected occurrences.</p>
<p>William Self & Associates, Inc. (WSA) completed the Phase III archeological clearance March 26, 2015;</p>	<p>DTSC provided oversight of this activity per CEQA.</p>	<p>DTSC has no further role regarding archeological clearance.</p>
<p>Top Grade will continue RDIP grading activities at the UPC OU site; Geosyntec will perform air and dust monitoring during UPC OU construction activities.</p>	<p>DTSC continues to provide oversight.</p>	<p>When activities are done UPC will prepare a completion report for DTSC review and approval. The completion report and O&M plan will be posted on Envirostor. <u>LUC's</u> will then be drafted and filed.</p>

Land Use Covenants

UPC has shifted from AMEC to Geosyntec